



01/25/2013 10:15

Blumberg No. 5137
RSC JC
Warrers Bayou
Photos 1/29/13

Warner's Bayou Boat Ramp

Significant separation of columns at base of ramp, uncovered during dewatering, indicating imminent failure.



Seawall panel separation, observed after dewatering of the south ramp/dock area. The panels have not moved significantly but auxiliary tie-backs should be installed to preserve their integrity. It is the opinion of the seawall contractor that two large Australian Pines in close proximity to the separation pose a threat to the structural integrity of the wall and must be removed; the trees must also be removed in order to install the tie-backs.

