

**CONTRACT CHANGE ORDER**

Project No. 3001-2, 3001-3 7-17-84

Location  
59th Street West

Change Order No. 1

To (Contractor)  
Wendel Kent Company, Inc.  
3801 North Orange Avenue  
Sarasota, Florida 33578

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No. (1)	Description of changes - quantities, units, unit prices, change in completion schedule, etc. (2)	Decrease in contract price (3)	Increase in contract price (4)
60	Contractor's vacation	-0-	-0-
Change in contract price due to this Change Order: Total decrease Total increase Difference between Col. (3) and (4) Net (increase) (decrease) contract price		\$ -0- XXXXXXXXXXXXXXXXX \$ \$ -0-	XXXXXXXXXXXXXXXXX \$ -0- \$ \$ -0-

The sum of \$ -0- is hereby (added to) (deducted from) the total contract price, and the total adjusted contract price to date thereby is \$ 1,071,102.65.

The time provided for completion in the contract is (~~unchanged~~) (increased) (~~decreased~~) by 16 calendar days. This document shall become an amendment to the contract and all provisions of the contract will apply hereto.

Recommended by [Signature] Date 7-17-84  
 Director, Highway and Engineering Department

Accepted by Wendel Kent Co. Inc. BY Douglas Ziegler P.M. Date 10 JULY 84  
 Contractor

Approved by Edw. W. Chance Date 7/17/84  
 Chairman, Board of County Commissioners

Attest [Signature] Date 7/17/84  
 Clerk of Circuit Court

THE UNIVERSITY OF CHICAGO  
LIBRARY  
540 EAST 57TH STREET  
CHICAGO, ILL. 60637  
1982

JUSTIFICATION FOR CHANGE

Project No. 3001-2, 3001-3

Change Order No. 1

1. Necessity for change:

Attached is the written request by Wendel Kent Company, Inc. to shut down its crews for vacation August 4, 1984 to August 20, 1984 per D.O.T. Specification 8-6.4. The department reserves the right, however, to refuse permission for suspension when it might cause undue inconvenience to the traveling public or when, because of other factors, uninterrupted prosecution of the work is essential.

The department recommends granting the 16 calendar days extension and vacation time providing the box culvert is complete and backfilled by August 4, 1984; otherwise, the crews working on the box culvert and backfilling operations must continue during the proposed vacation period.

2. Has consent of surety been obtained?  Yes  Not necessary


3. Will this change affect expiration or extent of insurance coverage? If yes, will policies be extended?  Yes  No  Yes  No

4. Effect on operation and maintenance costs:

16 additional calendar days added to contract time.

Director, Highway & Engineering

7-11-84  
Date



# MATEE COUNTY GOVERNMENT

## AGENDA MEMORANDUM

ORIGINAL DOCUMENT

DATE: July 11, 1984

TO: Board of County Commissioners

FROM: County Administrator

BY: Originating Department Public Transportation - Highway

SUBJECT: AGENDA ITEM - REGULAR      CONSENT x      REQUESTED AGENDA DATE 7/17/84

RE: Change Order No. 1 to Project No. 3001-2 & 3001-3  
59th Street West

County Attorney

---

APPROVED AS TO FORM

### ACTION REQUIRED:

Approval of Change Order No. 1 to Project No. 3001-2 & 3001-3, 59th Street West (3 lanes & box Culvert) for the contractor (Wendel Kent Co., Inc.) to shut down for vacation per Florida Department of Transportation specifications, with stipulations.

COUNTY

JUL 10 1984

ADMINISTRATOR

ACTION(S) REQUIRED:      Execution Acceptance      x      Approval Recording      Authorization Adoption

COST: \_\_\_\_\_  
SOURCE: N/A

ATTACHMENTS: Contract Change Order No. 1 with justification. (3)  
Letter from Contractor

BOARD RECORDS: Return a fully executed Change Order to Public Transportation/Highway (2 originals)

### AGENDA DISPOSITION

#### ACTION TAKEN BY THE BOARD:


- |                                      |  |  |
|--------------------------------------|--|--|
| <input type="checkbox"/> APPROVED    | <input type="checkbox"/> DEFERRED UNTIL _____                | <input type="checkbox"/> RECEIVED          |
| <input type="checkbox"/> DISAPPROVED | <input type="checkbox"/> CONCURRED WITH STAFF RECOMMENDATION | <input type="checkbox"/> REFERRED TO STAFF |

OTHER: \_\_\_\_\_

SPECIAL INSTRUCTIONS: \_\_\_\_\_


BOARD MEETING DATE: \_\_\_\_\_

AGENDA CODE: \_\_\_\_\_





Wendel Kent and Company, Incorporated P.O. Box 2719, Sarasota, Florida 33578, (813) 355-8575



June 26, 1984

Mr. Mike Lemoge  
 Manatee County D.O.T.  
 226 - 6th Av. E.  
 Bradenton, Fl. 33508

Re: 59th Street Project, Wendel Kent #2784020

Dear Mike:

Wendel Kent and Company is planning to shut down its crews for vacation August 4, 1984, returning them to work August 20, 1984. In keeping with the State of Florida D.O.T. policies, we are hereby requesting sixteen calendar days extension to our contract time.

Please advise me as soon as possible.

Sincerely,

WENDEL KENT AND COMPANY, INCORPORATED

*Dayle O. Zeigler*

Dayle O. Zeigler  
 Project Manager

DOZ:jm

FILE	ROUTE	ACTION	REPLY	CONFER	CLEAR	FILE
DIRECTOR						
ASST. DIR.						
ASST. CO. ENG.						
DESIGN						
CONSTR.						
SURVEY						
ENGINEER						
<i>Mike L.</i>						
FILE						

	ROUTE	ACTION	REPLY	CONFER	CLEAR	FILE
DIRECTOR						
ASST. DIR.						
CO. ENG. <i>DOZ</i>						
ADMIN.						
PLANNING						
R/W						
TRANSIT/MP						
TRAFFIC						
LANDING						

COPIES TO:

ALL COMMS. \_\_\_\_\_

ENGINEER \_\_\_\_\_

ATTORNEY \_\_\_\_\_

DEPUTY \_\_\_\_\_

CLERK \_\_\_\_\_

*2 Cops - P. Davis - Inspector / Hwy*

DATE

*7/23/84*

*encl*