

EMAIL TRANSMITTAL



FINANCIAL MANAGEMENT
DEPARTMENT
Purchasing Division
1112 Manatee Avenue West
Bradenton FL 34205

MANATEE COUNTY
FLORIDA

Phone: 941.749.3045
Fax: 941.749-3034
donna.stevens@mymanatee.org

To: Vicki Tessmer, Supervisor
Board Records

From: Donna M. Stevens
Purchasing Office

Date: December 14, 2012

ACCEPTED in Open Session
Manatee County Board of County Commissioners

Subject: Contract Change Order # 1 to: Florida Safety Contractors, Inc. (T1200082)
IFB# 12-1664-DS (Cortez Road @ 5th Street West) (427951-1-58-01)

Please accept into record the enclosed executed Change Order # 1 with Florida Safety Contractors, Inc. with the mailing address of 11825 Jackson road, Thonotosassa, Florida 33592, for Cortez Road @ 5th Street West The Contract change order # 1 is issued to provide for 77 additional days and a zero increase to the original contract price. The additional 77 calendar days are due to FDOT requesting signal re-design and FPL relocation efforts required as part of this project. The 77 calendar days will change the contract completion date from February 19, 2013 to **May 7, 2013**.

The Contract change order # 1 is in accordance with Manatee County Code of Laws, Manatee County Purchasing Ordinance and the Standard and Procedures approved by the County Administrator.

Please forward for inclusion in the Board of County Commissioners Consent Agenda, Clerk's Consent Calendar.

Instructions to Board Records:

Florida Safety Contractors, Inc. 11825 Jackson Road, Thonotosassa, Florida 33592

(Email: k.reichart@floridasafetycontractors.com)

Board Records

1/4/13 QA

Recording Confirmation to: Donna M. Stevens, Purchasing Department
Eyra Cash, Public Works Department Project Engineer II
Towanda Brinson, Clerk of the Circuit Court

emailed Florida Safety, Eyra Cash,
Donna Stevens, and Towanda Brinson

If you require any additional background or information, please call me at Ext. 3045.

Thank you.

/ds Attachments to Board Records only: (signed and dated: )

1) Contract change order # 1 documents (1 copy)

2) Department Memorandum December 5, 2012

12/14/2012

CONTRACT CHANGE ORDER

Change Order No.: # 1

(For Adjustment Amounts Less Than \$1,000,000.)

Contract Amount:
(Present Value)

\$205,251.02

PROJECT: 427951-1-58-01 Cortez Road @ 5th Street West

FPN: 427951-1-58-01

County Project # 6052960

NO. OF ITEM	DESCRIPTION OF ITEM AND CHANGE	DECREASE	INCREASE
1	Addition of 77 calendar days to the total contract time due to FDOT requested signal re-design and FPL relocation efforts required as part of this project. The 77 days will change the contract completion date from February 19, 2013 to May 7, 2013.		\$0.00

ACCEPTED in Open Session
Manatee County Board of County Commissioners

BY EXECUTION OF THIS CHANGE ORDER THE CONTRACTOR AGREES THAT ALL CLAIMS FOR ADDITIONAL CONTRACT TIME AND FEES FOR THE ITEMS IN THIS CHANGE ORDER HAVE BEEN SATISFIED.

TOTAL DECREASE:

TOTAL INCREASE:

\$0.00

Contractor: Florida Safety Contractors, Inc.

Address: 11825 Jackson Road

City / State: Thonotosassa, Florida 33592

Contractor

Signature: [Signature] Date 11/19/12

THE NET CHANGE OF \$0.00

ADJUSTS THE CURRENT CONTRACT AMOUNT FROM

\$205,251.02 TO \$205,251.02

77 CALENDAR DAYS ARE ADDED TO THE SCHEDULE WHICH CHANGES THE FINAL COMPLETION DATE TO MAY 7, 2013.

RECOMMENDATION, CONCURRENCES AND APPROVALS

SIGNATURES

DATE

Consultant / Engineer
SAGE KAMIYA

[Signature]

11/21/12

Project Manager:

[Signature]

11-21-12

Department Head:

[Signature]

11-21-12

Manatee County Purchasing

[Signature]
for

12/14/2012

Melissa M. Wendel, CPPO, Purchasing Official

Authority to execute this contract per Manatee County Code, Chapter 2-26, and per the delegation by the County Administrator effective 1/26/2009

2012 NOV 27 PM 8 19
 PURCHASING
 MANATEE COUNTY

JUSTIFICATION FOR CHANGE

Change Order No : # 1

FPN: 427951-1-58-01 County Project # 6052960

1. NECESSITY FOR CHANGE:

Addition of 77 calendar days to the total contract time due to FDOT requested signal re-design and FPL relocation efforts required as part of this project. The 77 days will change the contract completion date from February 19, 2013 to May 7, 2013.

2. Is change an alternate bid? (If yes, explain): No

3. Does change substantially alter the physical size of the project? (If yes, explain): No

4. Effect of this change on other "Prime" contractors?: None

5. Has the Surety and insurance company been notified, if applicable? **CONTRACTOR RESPONSIBILITY**

MEMORANDUM



PUBLIC WORKS DEPARTMENT
Project Management Division
1022 26th Avenue E.
Bradenton, FL 34208

MANATEE COUNTY
FLORIDA

Phone: 941-708-7450
Fax: 941-708-7549
www.myanatec.org

DMH/2

To: Melissa M. Wendel, CPPO, Purchasing Official
From: Jeff Streitmatter III, P.E., Project Management Division Manager
Date: December 5, 2012
Subject: Purchase Order No. T1200181
Change Order No. # 1
Cortez Road @ 5th Street W - #6052960
Florida Safety Contractors, Inc

[Handwritten signature]
[Handwritten signature]

Attached is Change Order No #1 to P.O. #T1200181 with Florida Safety Contractor, Inc., increasing the contract time by 77 calendar days from 120 calendar days to 197 calendar days. Upon approval, please provide a copy of the revised purchase order. The funding source for this contract is Local Option Gas Taxes.

Please contact Eyra Cash, P.E., Project Engineer II, if you have any questions regarding the attached documents.

Thank you for your continued assistance.

JS/ec

cc: Ron Schulhofer, Director, Public Works
Sia Mollanazar, P.E., Deputy Director, Engineering Services
☞ Eyra Cash, P.E., Project Engineer II
Project File: Project #6052960 10.2

LARRY BUSTLE * MICHAEL GALLEN * JOHN R. CHAPPIE * ROBIN DISABATINO * VANESSA BAUGH * CAROL WHITMORE * BETSY BENAC
District 1 District 2 District 3 District 4 District 5 District 6 District 7