

CONTRACT CHANGE ORDER

Project Name:	Rye Road at Witt Elementary (158th St E) Intersection Improvements	Change Order No.:	CO-2
		Contract Amount: (Present Value)	\$609,124.37
		Project Number:	6115560

NO. OF ITEM	DESCRIPTION OF ITEM AND CHANGE	DECREASE / INCREASE
PCO - 3	Contractor's Time Extension	\$.00

	BY EXECUTION OF THIS CHANGE ORDER, THE CONTRACTOR AGREES THAT ALL CLAIMS FOR ADDITIONAL CONTRACT TIME AND FEES FOR THE ITEMS IN THIS ADMINISTRATIVE CONTRACT ADJUSTMENT HAVE BEEN SATISFIED.	
--	--	--

		TOTAL DECREASE / INCREASE:
		\$.00

Contractor:	TRAFFIC CONTROL DEVICES INC	THE NET CHANGE OF \$.00 ADJUSTS THE CURRENT CONTRACT AMOUNT FROM \$609,124.37 TO \$609,124.37
Address:		

City/State:	ALTAMONTE SPRINGS 32701	66 CALENDAR DAYS ARE ADDED TO THE SCHEDULE WHICH CHANGES THE FINAL COMPLETION DATE FROM 01.06.2026 TO 03.13.2026
Contractor Signature:	<i>Tally Schneider</i>	

Date:	4/2/2026 6:09 AM EDT
--------------	------------------------

RECOMMENDATION, CONCURRENCES AND APPROVALS

	SIGNATURES	DATE
--	------------	------

Consultant / Engineer:	<i>Neale Heck</i>	
-------------------------------	-------------------	--

Project Manager:	<i>Derek O'Sullivan</i>	4/1/2026 9:44 AM EDT
-------------------------	-------------------------	------------------------

Division Manager:	<i>Jeff Streitmatter</i>	4/1/2026 4:26 PM EDT
	Jeff Streitmatter, Project Management, Division Manager	

Department Director / Deputy Director	<i>Scott May</i>	4/6/2026 8:26 AM EDT
	Scott May, Deputy Director, Engineering Services	

Manatee County

Brent Sargent, CPPO, CPPB, NIGP-CPP, FCCM, FCCN
Digitally signed by Brent Sargent, CPPO, CPPB, NIGP-CPP, FCCM, FCCN
Date: 2026.05.05 14:25:41 -04'00'

Procurement Official
Authority to execute this contract per Manatee County Code, Chapter 2-26, and per the delegation by the County Administrator effective 1/26/2009

JUSTIFICATION FOR CHANGE

Change Order No.: CO-2

Project Number: 6115560

1. **Background / Necessity for Change:**
Delays caused by FPL not de-energizing overhead power lines for mast arm construction caused continued delays to contractor's schedule
2. **Is change an alternate bid? (yes / no)**
No
3. **Does this change substantially alter the physical size of the project? (yes / no)**
No
4. **Effect of this change on other "Prime" contractors.**
None
5. **Has the Surety and insurance company been notified, if applicable?**
N/A



Approved in Open Session 5/5/26
Manatee County
Board of County Commissioners

May 5, 2026 - Regular Meeting

Subject

Execution of Change Order No. 2 to Agreement No. 24-TA005632LP for Rye Road at Fire Station 3 Emergency Signal, Derek Osullivan, Project Manager – District 5

Category

CONSENT AGENDA

Briefings

None

Contact and/or Presenter Information

Presenters: Derek Osullivan – Project Manager, Ext. 7305, and Jeff Streitmatter - Project Management Division Manager, Ext. 7335, Public Works Department, Project Management Division

Action Requested

Authorize the Purchasing Official, or designee, to execute Change Order No. 2 to Agreement No. 24-TA005632LP – Rye Road at Fire Station 3 Emergency Signal, with Traffic Control Devices, LLC. authorizing an additional 66 calendar days to the construction schedule.

Enabling/Regulating Authority

Manatee County Code of Laws

Applicable Advisory Board

N/A

Background Discussion

On February 4, 2025, the Board of County Commissioners authorized the execution of Agreement No. 24-TA005632LP for the Rye Road at Fire Station 3 Emergency Signal in the not-to-exceed amount of \$609,124.37 with a construction completion of 263 calendar days for the work on Rye Road at Fire Station 3 Emergency Signal.

On December 8, 2025, Administrative Contract Adjustment Change Order No. 1 to Agreement No. 24-TA005165LP with Traffic Control Devices, LLC., authorizing an additional 52 calendar days to the construction schedule for a new completion date of January 6, 2026.

Change Order No. 2 to Agreement No. 24-TA005165LP with American Construction Services, Inc. authorizes an additional 66 calendar days to the construction schedule for a new completion date of March 13, 2026.

Attorney Review

Not Reviewed (Utilizes exact document or procedure approved within the last 24 months)

Instructions to Board Records

Please ensure that page 2 of Change Order is signed.

Copies to:

Public Works Department: Derek Osullivan, (derek.osullivan@mymanatee.org) and Johnae Norton, (Johnae.norton@mymanatee.org)

Procurement Division: Leslie Peer (leslie.peer@mymanatee.org)

/(approvedeagendas@mymanatee.org)

Distributed 5/7/26, RT

Cost and Funds Source Account Number and Name

Days Only

Amount and Frequency of Recurring Costs

N/A